Name of Work: Construction of Toilet to Shettyhalli Anganawadi building and other works at in ward No 12, Shettyhalli sub Division

Royalty Recovery Statement

Sl No	Description of Item	Unit	Aggregate/Size stone			Sand/Gravel		
			Qty	Constant	Quantity	Qty	Constan	Quantity
1	PCC	Cum	10.395	0.89	9.25	10.4	0.46	4.78
2	M25 Concrete	Cum	12.75	0.69	8.80	12.75	0.43	5.48
3	Size Stone	Cum	55.65	1.00	55.65			
	Total				**73.70**	**Total**		**10.26**

Abstract

Sl No	Description of materials	Unit	Quantity	Rate / Cum	Amount		
1	Aggregate	Cum	73.70	126.00	9286.08		
2	Sand/Dust	Cum	10.26	138.00	1416.46		
3	Size Stone	Cum	66.01	184.00	12145.84		
				Total	**22848.38**		

10/06/2020.

Assistant Engineer
Ward No.12
BBMP, Bengaluru

10/6

Assistant Executive Engineer
Shettyhalli Sub Division
BBMP, Bengaluru